PWG-45

1	Name of Sub Division	RajaRajeshwari Nagar Sub-Division
2	Name of Division	RajaRajeshwari Nagar Division
3	Name of Work	Improvements to Footpath and Asphalting to 3rd Cross, 8th, 9th & 10th Main in judicial layout Allalasandra of Yelahanka zone in Ward No: 4
4	Name of Agency	KRIDL
5	Amount Put to Tender	Rs. 17394260.95
6	Cost of Work as Tendered rates	Rs. 17378287.00
7	Agreement No	EE/RI/RRN/AGMT/26/14-15, Dated: 30.(
8	Actual Expenditure incurred	Rs. 19116116.00
9	Date of Commencement (As per Agreement)	30.09.2014
10	Date of Completion (As per Agreement)	30.10.2014
11	Actual Date of Completion	30.10.2014

Asst. Engineer

Asst. Exe. Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

Assistant Executive Engineer
Road Infrastructures
Rajarajeshwari Nagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore

Executive Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

Executive Engineer
Road Infrastructure
Rajarajeshwari Nagar Division
Brahat Bengaluru Mahanagara Palike

PWG-45A

1	Name of Sub Division	RajaRajeshwari Nagar Sub-Division
2	Name of Division	RajaRajeshwari Nagar Division
3	Name of Work	Improvements to Footpath and Asphalting to 3rd Cross, 8th, 9th & 10th Main in judicial layout Allalasandra of Yelahanka zone in Ward No: 4
4	Name of Agency	KRIDL
5	Amount Put to Tender	Rs. 17394260.95
6	Cost of Work as Tendered rates	Rs. 17378287.00
7	Agreement No	EE/RI/RRN/AGMT/26/14-15, Dated: 30.09.2014.
8	Actual Expenditure incurred	Rs. 19116116.00
9	Date of Commencement (As per Agreement)	30.09.2014
10	Date of Completion (As per Agreement)	30.10.2014
11	Actual Date of Completion	30.10.2014
12	Authority	Executive Engineer, Road Infrastructure (RRN)

Asst. Engineer

Asst. Exe. Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

Executive Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	RajaRajeshwari Nagar Sub-Division
2	Name of Division	RajaRajeshwari Nagar Division
3	Name of Work	Improvements to Footpath and Asphalting to 3rd Cross, 8th, 9th & 10th Main in judicial layout Allalasandra of Yelahanka zone in Ward No: 4
4	Name of Agency	KRIDL
5	Amount Put to Tender	Rs. 17394260.95
6	Cost of Work as Tendered rates	Rs. 17378287.00
7	Agreement No	EE/RI/RRN/AGMT/26/14-15, Dated: 30.09.2014.
8	Actual Expenditure incurred	Rs. 19116116.00
9	Date of Commencement	30.09.2014
10	Actual date of completion	30.10.2014
11	Authority	Executive Engineer, Road Infrastructure (RRN)

Forwarded to AG Govt of Karnataka for information

Asst. Engineer

Asst. Exe. Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

Executive Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	RajaRajeshwari Nagar Sub-Division
2	Name of Division	RajaRajeshwari Nagar Division
3	Name of Work	Improvements to Footpath and Asphalting to 3rd Cross, 8th, 9th & 10th Main in judicial layout Allalasandra of Yelahanka zone in Ward No: 4
4	Name of Agency	KRIDL
5	Amount Put to Tender	Rs. 17394260.95
6	Agreement Cost	Rs. 200.00 Lakhs
7	Actual Expenditure incurred	Rs. 19116116.00
8	Savings (Compared of Ageement Cost)	Rs. 15,973-95
9	Excess	–
10	% of Excess if any	–
11	Date of Commencement	30.09.2014
12	By whom Executed :	Suresh JE, Vijaykumar .S.P, AEE
13	Inspection by Divisional Officer :	B.S. Prahallad, EE
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	L. Suresh, JE Vijaykumar .S.P , AEE B.S. Prahallad, EE

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst. Engineer

Asst. Exe. Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

Executive Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಸ್ತೆ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Certificate

1	Name of Work		Improvements to Footpath and Asphalting to 3rd Cross, 8th, 9th & 10th Main in judicial layout Allalasandra of Yelahanka zone in Ward No: 4
2	Name of Agency		KRIDL
3	Name of Sub Division		Asst. Executive Engineer, Road Infrastructure, (RRN)
4	Name of Division		Executive Engineer, Road Infrastructure, (RRN)

Incumbancy

Sl No	Name of Officer & Designation	Incumbancy	
		From	To
1.	B.S. Prahallad, Executive Engineer	30.09.2014	30.10.2014
2.	S.P. Vijay Kumar, Asst. Executive Engineer	30.09.2014	30.10.2014
3.	Suresh, Junior Engineer	30.09.2014	30.10.2014

1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date). 30.10.2014
2	Certified that there are no dues outstanding from the contractor pertaining to this work.
3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records.
4	Certified that the final bill has been recorded in M.B.No. 359/13-14 Page No. 35807 - 35814
5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

Asst. Engineer

Asst. Exe. Engineer
Road Infrastructure
Rajarajeshwari Nagar Division

Executive Engineer
Road Infrastructure
Rajarajeshwari Nagar Division